

**Project Review:**

**SC2000-12**

AVTEC Finishing Systems: building & parking lot expansion

**Project Location:**

MAP:

11

New Hope

9101 Science Center Dr  
1 pond on E side - other side of CP Rail

**Inlet (s):** Curbcut from parking lot not yet stablized. Site grading not yet complete.

**Outlet(s):** Submerged outlet, and orifice with submerged inlet pipe. Skimmer in good condition.

**Basin(s):** Depth 2-3'. There is no silt fence or erosion control blanket during construction.

**Inspection Date:** November 3, 2004

**Comments:** Verify that pond does not need to be cleaned after construction since no erosion control was provided.

