

Project Review: SC2000-15
Cheshire Lane Bridge Embankment: preparation for future bridge over RR

Project Location: MAP: 14
Plymouth
N Cheshire La N of Schmidt Lake Rd
Expansion & reshaping existing pond SE quad Cheshire & RR; Bass Creek realigned and

Inlet (s): The inlets are stablized with riprap and clear of debris

Outlet(s): The outlet is clear of debris and skimming is provided. There is an armored spillway and it is stabilized.

Basin(s): The pond has a permanent pool with estimated depth of 5 to 7 feet. The side slopes are vegetated. The maintenance that is required at this time includes removing the remaining silt fence that is on the basin side slopes.

Inspection Date: October 12, 2004

Comments: Remove the remaining silt fence that is on the basin side slopes.

