

**Project Review:**

**SC2001-04**

Humbolt Greenway Phase 2; street reconstruction, creek widening & riffles

**Project Location:**

**MAP:**

**4**

**Minneapolis**

50th, Humboldt to Dupont and 49th, Girard to Lyndale; and Shingle Creek Dr, Humboldt to 45th  
Widening about 200 feet of Shingle Creek and lining with boulders to create riffle; small pond on south side of creek across from Fremont

**Inlet (s):** Stabilized with riprap. No maintenance is required at the time.

**Outlet(s):** Sharp-crested weir; riprap to creek

**Basin(s):** Depth approximately 4'.

**Inspection Date:** November 3, 2004

**Comments:** Remove log-jam from riffles. Riffle installation was not as effective as project 2000-03.



**Basin**

