

**Project Review:****SC2001-15**

Water Tower Place: construction of office building

**Project Location:**

MAP: 15

Maple Grove

SE quad I 94 and Fish Lake Road  
1 pond

**Inlet (s):** The inlet to the pond is not stabilized with riprap. It appears that the riprap has washed away during storm events. Maintenance is required to replace the riprap around the inlet pipe. Maintenance is required to replace some of the modular blocks that make up the retaining wall that bounds three sides of this pond. Some have fallen off into the pond and can be seen through the pond surface water.

**Outlet(s):** The outlet is a wooden weir. It appears to be functioning properly at this time.

**Basin(s):** A permanent pool is provided. The estimated average depth of the pond is 4 to 5 feet. The side slope, where there are side slopes (three of the side slopes are bound by modular block retaining wall) appears to be well vegetated. Skimming is provided via the weir.

**Inspection Date:** October 6, 2004

**Comments:** Replace the riprap around the inlet pipe and retaining wall modular blocks that have fallen into the pond.

