

**Project Review:** SC2002-14  
Shingle Creek Stream Imp. Plan: Stabilization between Zane Ave. and Brooklyn Blvd.

**Project Location:** MAP: 10  
Brooklyn Park  
Shingle Creek between Zane & Brooklyn Blvd  
1500' of stream channel stabilization with rock and plantings

**Inlet (s):** None

**Outlet(s):** None

**Basin(s):** None

**Inspection Date:** September 1, 2004

**Comments:** Channel banks stabilized with 3 courses of boulders. Vegetation well established. Wing dams installed at upstream end. No recommended improvements.



Corridor hardscaping and vegetation



Typical wing dam just S of Brooklyn Blvd